



INSTALLER FALSE ALARM PREVENTION PROGRAM CHECKLIST

- | Yes | No | |
|-------|-------|---|
| _____ | _____ | 1. If a duress feature was installed, I thoroughly explained it and I did not program the system so that the duress code is only one digit different than the normal code. |
| _____ | _____ | 2. I checked that the control panel complies with the <u>SIA Control Panel Standard CP-01</u> and has been programmed so that: |
| _____ | _____ | a. it will comply with Sequential Verification ; |
| _____ | _____ | b. it will delay at least fifteen seconds before initiating dialing on intrusion alarm signals; |
| _____ | _____ | c. it has adequate delay time on entry/exit doors (delay of 45 seconds or more is recommended); and |
| _____ | _____ | d. a cancel code can be entered by the customer to cancel accidental alarms. |
| _____ | _____ | 3. I checked that police and fire panic buttons cause a siren or speaker to sound and that medical panic buttons cause an audible signal. |
| _____ | _____ | 4. I checked that the Arming Station(s) emit sound to inform occupants when an entry/exit door sensor has been triggered. |
| _____ | _____ | 5. I installed and tested standby/backup power. |
| _____ | _____ | 6. Reviewed the "Customer False Alarm Checklist" with the customer and explained the requirements of Enhanced Call Verification and Sequential Verification . |
| _____ | _____ | 7. I determined whether the customer had telephone features, such as call waiting, DSL or VoIP, and took steps to allow proper control panel dialing and monitoring center verification. |
| _____ | _____ | 8. I checked that the control panel was properly grounded to the manufacturer's specifications. |
| _____ | _____ | 9. I checked that all door and window contacts were properly selected, installed and tested. I considered loose fitting doors and windows, whether wide gap contacts were needed, and steel doors and windows. I followed the manufacturer's installation instructions. |
| _____ | _____ | 10. I checked all glass breakage sensors were properly selected, installed and tested. I gave consideration to pets, on-site noises and the general environment. I followed the manufacturer's installation instructions. |
| _____ | _____ | 11. All motion type detectors were properly selected, properly installed and tested. I gave consideration to pets, sunlight, other heat sources, and harsh environments. I followed the manufacturer's installation instructions. |

Please explain if you answered "No" to any of the above items: _____

Alarm Company

Installation Technician (Please Print)

Signature

Date